

Minutes of ATLAS SCT Barrel Module meeting at Valencia
on Saturday June 15th.

Present: A Seiden, R Brenner, O Dorholt, Y Unno, J Carter, D Charlton, M Tyndel, S McMahon, A Carter.

The meeting was called to resolve the issue of module metrology, and Z-metrology in particular, following the module meeting of the previous day.

The meeting succeeded in achieving its aims, and it was agreed:

1. Japan would continue with XY and Z metrology as they were currently doing it and the other sites would now move towards adopting their procedures for Z-metrology.
2. Japan would make available to all sites the details of their techniques, procedures and instrumentation for Z metrology; to include
 - (a) engineering drawings
 - (b) sequence of operations in carrying out the metrology
 - (c) all handling tools and procedures
 - (d) sending samples of the plastic vacuum contact screw to all sites
3. Nobu to provide the price for fabricating in Japan one complete Z-metrology jig set for each site, and the timescale for production: the information to be made available within 10 days if possible.
4. The objective is for the other three sites each to have a KEK kit delivered to them as rapidly as possible.
5. The UK-B and US would in parallel study possible modifications to their existing jig plates to satisfy the same mounting kinematics and overall procedures as currently provided by the Japanese kit for Z metrology.
6. The success of this agreement for uniformity in procedures and jiggling will be checked by making repeated Z-metrology measurements on the same module(s) across the various sites : the target of agreement in Z is 20_m.
7. In XY measurements the target for site agreement is 2_m. A current discrepancy between UK-B and Japan at the 4_m must be rapidly resolved
8. All sites agreed to move towards this uniform approach as soon as possible. It is not a requirement for site qualification for the US and Nordic clusters.

Additional QA points agreed:

- (a) In hybrid QA, add cold running of hybrids for 10hrs at 0C (subtract time from 100hr warm test
- (b) N.O. to be run continuously in LT test, as in the latest software
- (c) HV capacitor height to be measured by Japan on bare hybrids (unless no further instruction from Japan) and also on completed modules at sites
- (d) Visual inspection of cracks in pitch-adaptors to be made during reception of hybrids, and visual inspection of all hybrids after bonding to give final check of bonds, and to use 37C for burn-in

- (e) As far as possible, the 4 sensors on a module should have the same manufacturer's substrate origin code, and similar depletion voltages. Also sensors labelled with an 'IV problem' in the database, if used, should be grouped together on a module**
- (f) For baseboard gold contacts: 3 wire-bonds at each HV pad on the large and small facing**
- (g) Peter P to be asked to quicken the IV scan (to be if possible same as done in detector QA) and to implement realistic current limits for -15C running with HW and SW interlocks**
- (h) Module electrical tests at $27\pm 3\text{C}$, with room temperature module tests having N_2 flow and cooling**
- (i) Standard module cure to be 8hr at 30C , with modifications in Japan (post-cure) to allow for higher assembly temperatures**

Tony and Nobu